


Falls Bridge Advisory Committee Meeting #9 Rehabilitation of Existing Bridge – Constructability



November 16th, 2017

Meeting Agenda

- Refined Rehabilitation Strategy
- Construction Approach
 - Assumed Construction Methods
 - Assumed Constr. Sequence
- Construction Schedule
- Construction Cost
- Alternatives Matrix
- Next Steps
- Discussion




Refined Rehabilitation Strategy

Approach to Evaluating Rehabilitation

- **Steps 1 & 2: Identify, assess & short list initial options** ✓ Presented Last Meeting
 - Superstructure
 - Replace deck, floorbeams and railings
 - Extensive concrete rehabilitation at tie girders, knuckles and hangers
 - Strengthen tie girders
 - Abutments & Retaining Walls
 - Strengthen / Reinforce abutments
 - Remove eroded fill within approaches, replace with concrete fill
- Step 3: Assess constructability, schedule, impacts, longevity & cost
- Step 4: Identify most suitable rehabilitation strategy


Refined Rehabilitation Strategy

Superstructure Rehabilitation




Refined Rehabilitation Strategy

Superstructure Rehabilitation - Existing




Refined Rehabilitation Strategy

Superstructure Rehabilitation - Demolition



Refined Rehabilitation Strategy

Superstructure Rehabilitation - Strengthening






Refined Rehabilitation Strategy

Superstructure Rehabilitation

- Why Post Tension?

- Concrete is GOOD in compression, POOR in tension



- Significantly improves capacity



Refined Rehabilitation Strategy

Superstructure Rehabilitation

- How is Post Tensioning Achieved?



POST TENSIONING STRAND



STRAND DUCTS INSTALLED



STRAND TENSIONING

Refined Rehabilitation Strategy

Substructure Rehabilitation




Refined Rehabilitation Strategy

Substructure Rehabilitation

Approach Walls: Address wall stability and water infiltration through the installation of rock anchors and placement of concrete fill.

Construction Sequence:


1. Install rock anchors
2. Excavate existing fill at low tide
3. Place geotextile layer
4. Place concrete in layers
 - Approx. 1,000 CY of concrete
5. Perform superstructure rehab.
6. Place fill, pavement, and barrier



Refined Rehabilitation Strategy

Substructure Rehabilitation


Abutments: Address masonry shifting, concrete condition and potential stability by replacing the existing concrete abutment cap.



Refined Rehabilitation Strategy

Substructure Rehabilitation


Abutments: Address masonry shifting, concrete condition and potential stability by replacing the existing concrete abutment cap.



Refined Rehabilitation Strategy

Sidewalk Addition


- Alongside Bridge: Independent pedestrian bridge, prefabricated steel.



Refined Rehabilitation Strategy

Sidewalk Addition

- At Abutment: Support for pedestrian bridge extended from abutment.




Proposed Condition – Front of Abutment

Refined Rehabilitation Strategy

Sidewalk Addition


- Along Retaining Walls: Sidewalk cantilevered from concrete fill.



Refined Rehabilitation Strategy

Lift for Sea Level Rise


- Consider 2' and 4' of sea level rise in the next 100 years. Raise bridge and roadway. Total length of roadway reconstruction similar for all cases.



Refined Rehabilitation Strategy


Temporary Bridge

- Additional evaluations are ongoing
- Constructability assumes a 220' long temp. bridge. Two piers required.
- Requires clearing up to 80' from west edge of pavement.



Construction Approach

Approach to Evaluating Rehabilitation

- Steps 1 & 2: Identify, assess & short list initial options  Presented Last Meeting
 - Superstructure
 - Replace deck, floorbeams and railings
 - Extensive concrete rehabilitation at tie girders, knuckles and hangers
 - Strengthen tie girders
 - Abutments & Retaining Walls
 - Strengthen / Reinforce abutments
 - Remove eroded fill within approaches, replace with concrete fill

- Step 3: Assess constructability, schedule, impacts, longevity & cost
- Step 4: Identify most suitable rehabilitation strategy

Construction Approach

Assumed Construction Methods


- Temporary Support: Bridge was built using supports from below.
 - Continuously supported during construction.
 - Ensured stability during construction, minimized stresses in bridge.
 - Rehabilitation ideally would replicate this condition during construction.
 - The bridge is HEAVY! (*600 Tons = 12 Tractor Trailer Trucks*)



Construction Approach

Assumed Construction Methods


- Temporary Support Approach #1: Support from below
 - Pros: Similar to as-built construction.
 - Cons: Significant in-water work, limited clearances, higher risk, high cost.
 - Assessment determined contractors are less likely to use this approach.



Construction Approach

Assumed Construction Methods


- Temporary Support Approach #2: Support with overhead structure
 - Pros: Provides nearly unobstructed work space for contractor.
 - Cons: In water work, large foot print, complex, higher risk, high cost.
 - Assessment determined contractors are less likely to use this approach.



Construction Approach

Assumed Construction Methods


- Temporary Support Approach #3: Plate Girder Insertion
 - Pros: Avoids in-water work, simple details, less risk, lower cost to construct.
 - Cons: Limited working space within bridge. Requires completing approach and tied arch work sequentially rather than concurrently.
 - Assessment determined contractors are more likely to use this approach.
- This approach used as the basis for conceptual cost estimates.



Construction Approach

Assumed Construction Methods

- Stabilization of Approach Retaining Walls:
 - Constructability assessment determined installing cofferdams is not practical.
 - Concrete fill to be placed without an enclosure, chasing tides. Minimizes the need for cofferdams.




Construction Approach

Assumed Construction Sequence

NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.




EXISTING CONDITIONS



Construction Approach


Assumed Construction Sequence

NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 1 - UTILITY RELOCATION

1. CLEAR TREES
2. INSTALL TEMPORARY POLES AND SHIFT OVERHEAD LINES WEST



Construction Approach

Assumed Construction Sequence


NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



SALT POND

PHASE 2 - TEMPORARY EMBANKMENTS & TRESTLE

- 1. PLACE TEMPORARY FILL AND TRSETLE FOR CRANE PAD AND STAGING*



Construction Approach


Assumed Construction Sequence

NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



*PHASE 3 - SUBSTRUCTURE REHABILITATION:
RETAINING WALLS AND APPROACHES*


- 1. REMOVE RAILINGS IN TOP OF WALLS*
- 2. STABILIZE AND STRENGTHEN MASONRY WALLS*



Construction Approach

Assumed Construction Sequence


NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 4 - CONSTRUCT TEMPORARY ARCH SUPPORTS

1. MOBILIZE CRANES

2. INSTALL TEMPORARY SUPPORT BEAMS AND STRUTS



Construction Approach

Assumed Construction Sequence


NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 5 - SUBSTRUCTURE REHABILITATION:

ABUTMENT RECONSTRUCTION


- 1. RAISE THE STRUCTURE; INSTALL BLOCKING*
- 2. REMOVE EXISTING ABUTMENT CAP*
- 3. INSTALL MICROPILES OR DRILLED SHAFTS THROUGH REMAINING MASONRY*
- 4. RECONSTRUCT BRIDGE SEAT*



Construction Approach

Assumed Construction Sequence


NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 6a - SUPERSTRUCTURE REHABILITATION:

DEMOLITION

- 1. REMOVE DECK AND FLOOR BEAMS, INCLUDING REBAR*
- 2. REMOVE CONCRETE FROM TIE GIRDERS, LOWER PORTIONS OF HANGERS, KNUCKLES*
- 3. INCREMENTALLY JACK TO KEEP TENSION IN RODS AND REDUCE SYSTEM DEFORMATIONS*




Construction Approach

Assumed Construction Sequence

NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



*PHASE 6b - SUPERSTRUCTURE REHABILITATION:
HANGER RECONSTRUCTION
1. RECONSTRUCT HANGERS WITH ADDITIONAL REINFORCEMENT*



Construction Approach

Assumed Construction Sequence


NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 6c - SUPERSTRUCTURE REHABILITATION:

DECK AND TIE GIRDER RECONSTRUCTION


1. ADD PT BARS OR REBAR TO STRENGTHEN TIE GIRDERS
2. RECONSTRUCT TIE GIRDERS, DECK, AND CURB



Construction Approach


Assumed Construction Sequence

NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 7 - REMOVE TEMPORARY ARCH SUPPORTS

- 1. LOWER THE ARCH ONTO THE ABUTMENTS*
- 2. REMOBILIZE CRANES*
- 3. REMOVE TEMPORARY SUPPORT BEAMS*



Construction Approach

Assumed Construction Sequence


NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 8 - SUPERSTRUCTURE REHABILITATION

CONCRETE PATCHING

1. CHIP AND PATCH ARCH RIB AND HANGERS



Construction Approach


Assumed Construction Sequence

NOTE: The construction approach will be selected by the contractor. These graphics depict one possible approach. The construction approach selected by the contractor may be different and may result in increases in cost, schedule and impacts.



PHASE 9 - FINAL CLEANUP AND SITE RESTORATION

- 1. REMOVE TEMPORARY EMBANKMENTS AND TRESTLE*
- 2. RESET THE OVERHEAD UTILITIES*



Construction Schedule

Base Bridge Rehabilitation

- Approximately 1.5 to 2 years of construction
 - Assumes November to March in-water work windows
 - Assumes no winter shutdowns
 - Work begins ~Fall 2020, project complete ~Summer 2022

DIST. REVISED 11-19-2017

Task Name	Start	Finish	2020		Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022		
			Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
CONSTRUCT BASE BRIDGE REHABILITATION OPTION	Mon 11/16/20	Wed 6/1/22																				
Phase 1 - Utility Relocation	Mon 11/16/20	Fri 1/8/21																				
Phase 2 - Temporary Embankments & Trestle	Mon 1/11/21	Fri 2/5/21																				
Phase 3 - Substructure Rehabilitation: Retaining Walls & Approaches	Mon 2/8/21	Mon 4/26/21																				
Phase 4 - Construct Temporary Arch Supports	Tue 4/27/21	Mon 6/7/21																				
Phase 5 - Substructure Rehabilitation: Abutment Reconstruction	Tue 6/1/21	Wed 7/28/21																				
Phase 6 - Superstructure Rehabilitation	Thu 7/29/21	Fri 2/11/22																				
Phase 7 - Remove Temporary Arch Supports	Mon 2/14/22	Fri 3/11/22																				
Phase 8 - Superstructure Rehabilitation: Concrete Patching	Mon 3/14/22	Fri 4/22/22																				
Phase 9 - Final Cleanup and Site Restoration	Mon 3/28/22	Wed 6/1/22																				

Construction Schedule

Schedule Increase Associated with Other Items

- Sidewalk Addition: Adds ~2 months to schedule.
- Raise Bridge for Future Sea Level Rise: Adds ~1 month to schedule.
- Temporary Bridge: Adds ~5 months to schedule.

With all three optional items included the total construction duration is estimated to increase by ~8 months.

Construction Cost

Bridge Rehabilitation

- Estimated Construction Cost = \$8.7 Million

CONCEPTUAL COST SUMMARY - REHABILITATION	
COMPONENT	TOTAL
Bridge Superstructure	\$ 2,070,000
Bridge Substructure & Retaining Walls	\$ 1,430,000
Temporary Works	\$ 2,790,000
Roadway Reconstruction	\$ 400,000
Miscellaneous Components	\$ 540,000
Sidewalk Addition	\$ 200,000
Raise Bridge for Future Sea Level Rise	\$ 500,000
On-Site Temporary Detour Bridge	\$ 700,000
ESTIMATED CONSTRUCTION COST:	\$ 8,700,000

Alternatives Matrix

Evaluation Criteria		Bridge Rehabilitation	
		Alt. 1a: Rehabilitation In-kind	Alt. 1b: Rehabilitation with Sidewalk
Description & Cost	Alternative Description	Rehabilitate Existing Bridge (approaches, superstructure, substructure)	Rehabilitate Existing Bridge (approaches, superstructure, substructure, add sidewalk)
	Structure Type	Concrete Tied Arch	Concrete Tied Arch, Adjacent Pedestrian Bridge
	Anticipated Service Life	50 years	50 years
	Total Bridge Deck Area (Square Feet)	2,880	3,430
	Total Life Cycle Cost (100 yr Period)	TBD (requires replacement or alternate concept cost to complete)	TBD (requires replacement or alternate concept cost to complete)
	Construction Cost (2019 Dollars)	\$8.5 Million	\$8.7 Million
	User Costs	N/A	N/A
	Project Impacts	Archeological	TBD
Architecture		TBD	TBD
Environmental		TBD	TBD
Site Conditions		TBD	TBD
Construction		TBD	TBD
Community Needs		TBD	TBD
Other		TBD	TBD

Next Steps

Approach to Evaluating Rehabilitation:

- Steps 1 & 2: Identify, assess & short list initial options
- ↓
- Step 3: Assess constructability, schedule, impacts, longevity & cost
- ↓
- Step 4: Identify most suitable rehabilitation strategy

- **Next BAC meeting**
 - Present roadway traffic metrics and approach to project requirements.
 - Begin discussion of On-site versus Off-site detours.
 - Emergency Vehicles
- **Note: Steps 1 through 4 may be revisited as the project develops**

Discussion



Integrity - Competence - Service